

ICP

IDAHO CLEANUP PROJECT

CWI Line Commission Presentation Tom Dieter


September 26, 2013




SAFELY PLAN • MOTIVATE • DELIVER

ICP-II status

- ◆ We're nearly complete with the first year of our \$730 million, three-year contract extension
 - Retrieve and dispose of buried waste
 - Treat and process sodium-bearing waste
 - Treat and dispose of radioactive waste
 - Manage spent nuclear fuel
 - Dispose of nuclear materials
 - Conduct environmental remediation activities



Accelerated Retrieval Project



Accelerated Retrieval Project (cont'd)

Background

- ◆ Exhumed 3.11 acres (of 5.69 acres required by the 2008 Record of Decision)
 - Targeting specific solidified solvents containing carbon tetrachloride
 - Targeting specific radionuclides, primarily plutonium and uranium
- ◆ Waste exhumation was suspended in Sept. 2012 due to budget challenges
- ◆ CWI identified cost efficiencies that allowed the project to resume; in July DOE directed CWI to use those cost savings to resume the project as soon as possible
 - Good collaboration between DOE, Governor Otter, and CWI



Accelerated Retrieval Project (cont'd)

Status

- ◆ Hired 62 employees (both Steelworkers and exempt staff)
- ◆ Resumed buried waste exhumation this week and started packaging waste drums

Upcoming Activities

- ◆ Complete targeted waste exhumation from Accelerated Retrieval Project III by Dec. 31
- ◆ Resume ARP VII waste exhumation following completion of ARP III
- ◆ Begin ARP VIII contractor readiness assessment in October and begin waste exhumation



Integrated Waste Treatment Unit



Integrated Waste Treatment Unit (cont'd)

Background

- ◆ 900,000 gallons of liquid, sodium-bearing waste will be treated using steam reforming technology
- ◆ A pressure event in June 2012 stalled the project
- ◆ The renegotiated Notice of Noncompliance/Consent Order milestone is Dec. 31, 2014



Integrated Waste Treatment Unit (cont'd)



Status

- ◆ Major plant reassembly is complete and plant integrity testing is under way
- ◆ Initial leak testing is complete with minor leaks identified in 8 percent of joints inspected

Upcoming Activities


- ◆ Perform final process leak check and test the Rapid Shutdown System
- ◆ Prepare for management self-assessment, contractor readiness review, and DOE readiness review
- ◆ Resume TI-102 (i.e., bringing the facility up to operating temperature) in March 2014
- ◆ Begin TI-103 (i.e., hot startup using simulated waste then treating actual sodium-bearing waste) in May 2014



Sodium treatment projects

Background

- ◆ CWI is becoming a world leader in developing and implementing sodium treatment technologies
 - Liquid sodium treatment at the Materials and Fuels Complex
 - Treatment of remote-handled, sodium-contaminated transuranic waste at the Idaho Nuclear Technology and Engineering Center



Sodium treatment projects (cont'd)

Status

- ◆ Materials and Fuels Complex
 - Completed sodium treatment of MFC-799 Day Tanks A & B and Sodium Storage Tank
- ◆ Idaho Nuclear Technology and Engineering Center
 - Equipment testing is continuing at Premier Technology

Upcoming Activities:

- ◆ Complete removal of the MFC-799 Sodium Storage Tank and begin RCRA closure of MFC-799 / 799A
- ◆ Move sodium treatment equipment to INTEC and begin treatment in early 2014



Summary



- ◆ Restarted buried waste exhumation and hope to continue the project for the duration of our contract
- ◆ Modifications are complete to IWTU with plans to treat sodium-bearing waste in Spring 2014
- ◆ Continue making progress on sodium treatment projects
- ◆ Continue our other projects
 - Sludge drum treatment
 - Environmental restoration
 - Spent fuel receipts from onsite
 - Tank Farm upgrades
 - Contaminated soil and debris consolidation at Idaho CERCLA Disposal Facility
 - Shipping offsite of transuranic waste